Heat Pump Estimate Checklist

Compare two heat pump quotes line by line. Tick what each quote includes; ask about every gap before you sign.

SUNDOG

What a complete estimate includes	Quote A	Quote B
Before the visit		
What to have ready (equipment labels, panel photo, problem rooms, recent bills)		
Sizing		
Was a room-by-room load calculation done		
Capacity at 5°F listed		
Ducts		
Static pressure measured		
Returns and leaks addressed and priced		
Electrical		
Panel capacity checked		
Circuits for outdoor unit and backup listed		
Backup		
Furnace changeover temperature or electric strip size and staging		
Outdoor unit		
Pad or stand height, location, line-set length, condensate path		
Paperwork		
Permits, removal, start-up readings, model numbers, rebate forms		

Sundog Aurora Heat Pumps · (719) 417-2475 · office@sundogauroraheatpumps.com · sundogauroraheatpumps.com · Our typical ranges and guides are on the website; your price comes from the site visit and the written estimate.